

# Advanced technical test - Practical Forklift side-loader - A15



## Resources required - Additional

---

	<ul style="list-style-type: none"><li>• The forklift must have a rated lifting capacity of at least 2 tonnes</li><li>• The high level load placing must be at least 85% of the forklift's full rated height</li></ul>
--	---

## Activity instructions - Additional

---

	<ul style="list-style-type: none"><li>• Reverse the forklift up to a structure (unaided)</li></ul>
--	--

## Activity measurements - Additional

---

<b>Reversing to structure dimensions</b>	<ul style="list-style-type: none"><li>• Within 600 mm</li></ul>
<b>Test timings</b>	<ul style="list-style-type: none"><li>• The test must be completed within 50 minutes</li></ul>

# Advanced technical test - Practical Forklift side-loader - A15



## Basic details

Test ref:	Candidate name:
Tester name:	Candidate ref:
Tester ref:	Date of test:
Make and model:	Start time of test:
	Duration:

Mandatory		Correctly carried out during the test?	Y/N
Preparing	1 All pre-start and running checks (or responses to relevant questions)		
	2 Forklift set for travel		
Travelling	3 Restrictions cleared		
	4 Seat belt worn		
	5 Limbs and body kept within confines of cab/frame (when travelling)		
	6 Straight line kept during reversing activity		
	7 Loads secure and in correct position on forks/bed		
	8 Reversed up to structure within given clearance		
	9 Encountered hazards cleared		
Setting up	10 Allocated area checked and clear of hazards prior to lifting		
	11 Loads assessed for weight and condition prior to lifting		
	12 Forks spaced to match loads		
	13 Forklift level prior to lifting or placing loads		
Working tasks	14 SWL not exceeded at all times		
	15 Machine's stability maintained at all times		
	16 Loads/pallets not damaged during operations		
	17 Parking brake applied and neutral selected before lifting and placing loads		
Completing	18 Undercut loads		
	19 Loads left safe and secure		
Shutdown	20 All shut down and securing procedures		
Other	21 Legislation, manufacturers' and health and safety requirements complied with		
	22 Test completed within the given time		

All of these items must be awarded  Achieved / Not achieved

Faults	Candidate incorrectly carried out the following:	Fault	Mark	Penalty
Travelling	1 Forklift mounting and dismounting		1	
	2 Identified information from the Operator's Manual		2	
	3 Full observation before moving and reversing		3	
	4 Maintaining full observation whilst travelling		2	
	5 Matching travel speed to ground conditions and type		1	
	6 Placing all loads at the given points within the given tolerance		2	
	7 Forks clear of load when travelling (unless tilted)		1	
	8 Load clear of deck prior to traversing in		2	
Working	9 Keeping forks low but clear of the ground during travel		2	
	10 Positioning and setting the forklift when lifting or placing loads		2	
	11 Entering and exiting loads cleanly		1	
	12 Loads heeled whilst travelling (if applicable)		1	
	13 Sequence of using hydraulic/lifting controls		2	
	14 Smooth use of the steering, braking, transmission and hydraulic controls		1	
<b>Not exceeded five penalties</b>			<b>Total penalties</b>	
<input type="checkbox"/> Achieved / Not achieved <input type="checkbox"/>				