

# On-site Assessment

## Crawler crane - A02



|                      |              |                           |                 |
|----------------------|--------------|---------------------------|-----------------|
| <b>Basic details</b> | Test ref:    | Candidate name:           | Make and model: |
|                      | Tester name: | Candidate ref:            | Duration:       |
|                      | Tester ref:  | Start time of assessment: |                 |
|                      |              | Date of assessment:       |                 |

Location of assessment: .....

**All activities must be carried out according to: Manufacturers' requirements, Legislation, Regulations, Codes of Practice, with additional requirements where indicated**

| Activity   | Additional standards required including:   | Standards<br>√ = Met X = Not met | Comments |
|--|--|----------------------------------|----------|
| 1. Prepare the machine for work  | Full pre-start, running, documentation and RCI checks. Identify pre-use check information from the operator's manual. Appropriate use of PPE. Correct method of entry/exit of machine.                                   |                                  |          |
| 2. Travel over various ground conditions and manoeuvre crane to the lifting area | Smooth engagement of travel function. Correct use of steering controls. Boom and cab locks engaged whilst travelling. Full observation prior to and during travel. Contact avoided with obstructions whilst manoeuvring. |                                  |          |
| 3. Set up crane in order to carry out lifts (minimum of two different loads)     | Lift area assessed for level, stability and proximity hazards. Loads identified and assessed for weight and characteristics. Code of signals agreed with slinger/signaller.  |                                  |          |
| 4. Lift, travel and place loads (minimum two loads)                              | Appropriate lifting accessories attached. RCI/Radius checked. Trial lift carried out. Travel route assessed. Travelled with suspended load in a controlled manner. Loads placed as directed.                             |                                  |          |
| 5. Place the machine out-of-service  | Relevant support provided for shut down and securing procedures.   |                                  |          |

|                 |   |
|-----------------|---|
| <b>Sign off</b> | <p><b>The Candidate has been successful if ALL items are met (please tick)</b></p> <p>I confirm that I have carried out the assessment in accordance with CPCS requirements and that the Candidate has: Achieved <input type="checkbox"/> Not Achieved <input type="checkbox"/></p> <p><i>Should the Candidate be graded 'Not achieved', a period of training or experience is advised prior to the assessment being re-attempted</i></p> |
|                 | <p>Candidate signature: ..... Tester signature: .....</p>   |