

Technical test - Practical

Agricultural tractor - A33

Resources required

Machine	<ul style="list-style-type: none">• Agricultural Tractor (must have an engine output of at least 50 kilowatts) equipped with trailer towing facilities and 3-point linkage for implement mounting
Area	<ul style="list-style-type: none">• Ground, clear of hazards which must include:<ul style="list-style-type: none">- rough undulating terrain- slope or slopes- confined space for reversing
Other equipment	<ul style="list-style-type: none">• Compatible loaded two wheel trailer or fully laden bowser• 3-point mountable implement• A PTO-driven implement
Notes	<ul style="list-style-type: none">• The machine selected for the test must meet be in serviceable condition and conform with current legislation• The operator's manual must be with the tractor• The slope must have at least an 18% (1:5.5) incline with sufficient manoeuvring room at the top, or a straight ramp with an up and down route with a flat area at the summit• The PTO-driven implement may be used in conjunction with the trailer/bowser or mounted implement

Technical test - Practical

Agricultural tractor - A33

Activity instructions



	<ul style="list-style-type: none"> • Activity 1 must be undertaken at the start of the test • Activity 2 may be spread over the period of the test • Activities 4, 5 and 6 may be carried out in any order during the test • Activity 6 may be combined with activity 4 or 5 • Activity 8 must be undertaken at the end of the test <p>The test must be completed within a given time. The specifications' section gives further information</p>
	<p>1. Complete all manufacturers' pre-start and running checks and prepare the tractor for travel as detailed in the operator's manual which must be referred to by the candidate during the activity</p> <ul style="list-style-type: none"> • Additional information to be identified by the candidate referring to the operator's manual. Tester to decide what information will be identified
	<p>2. With the trailer and mounted implement:</p> <ul style="list-style-type: none"> - travel up and down the slope - travel over rough terrain <p>and additionally with the trailer:</p> <ul style="list-style-type: none"> - stop and restart on the incline in the up direction - carry out sharp left- and right-hand turns - reverse into a confined space
	<p>3. Position and prepare the tractor for all work</p>
	<p>4. Attach the trailer and carry out activity 2. On completion, disconnect the trailer within the confined area</p> <p>5. Attach the 3-point linkage implement and carry out activity 2. On completion, disconnect the implement</p> <p>6. Connect the PTO driven implement and run to full speed to ensure correct functioning. On completion, detach the PTO driveline</p>
	<p>7. Leave all implements, trailers and components safe and secure</p>
	<p>8. Park the tractor and carry out shut-down and securing procedures</p>
	<ul style="list-style-type: none"> • The trailer must be reversed into a confined area that is at least the length of the trailer • If the machine is hot, checks unable to be carried out (i.e. coolant) may be assessed by the Tester using verbal questions

Technical test - Practical Agricultural tractor - A33



Activity measurements

Reversing restriction	<ul style="list-style-type: none">• 800 mm
Reversing Distance	<ul style="list-style-type: none">• 10 metres
Test timings	<ul style="list-style-type: none">• The test must be completed within 1 hour and 20 minutes

Technical test - Practical Agricultural tractor - A33



Basic details

Test ref:	Candidate name:
Tester name:	Candidate ref:
Tester ref:	Date of test:
Make and model:	Start time of test:
	Duration:

Mandatory		Correctly carried out during the test?	Y/N
Preparing	1 All pre-start and running checks (or responses to relevant questions)		
Travelling	2 Tractor set for travel		
	3 Restrictions and hazards cleared		
	4 Full control maintained when ascending and descending slopes		
	5 No opposite movement of intended direction when restarting on slopes		
Setting up	6 Allocated area checked and clear of hazards prior to work		
	7 Positioned the tractor for the relevant work		
Working	8 Trailer attached and disconnected using the correct sequence		
	9 Mounted implement attached and disconnected using the correct sequence		
	10 PTO implement attached and disconnected using the correct sequence		
	11 Mounted implement secured and stable prior to travel		
	12 PTO driveline components checked for condition prior to connection		
	13 PTO shaft secured and fully locked onto tractor and implement		
	14 Sequence of starting and stopping the PTO driveline		
	15 PTO driveline checked for safe running		
	16 PTO driveline secured after disconnection		
Completing	17 All implements, trailers and components safe and secure after disconnecting		
Shutdown	18 All shutdown and securing procedures		
Other	19 Legislation, manufacturers' and health and safety requirements complied with		
	20 Test completed within the given time		

All of these items must be awarded Achieved / Not achieved

Technical test - Practical

Agricultural tractor - A33



Faults		Candidate incorrectly carried out the following:	Fault	Mark	Penalty
Travelling	1	Tractor mounting and dismounting		1	
	2	Identify information from the Operator's Manual		2	
	3	Full observation before moving		2	
	4	Full observation whilst travelling		2	
	5	Full observation before and during reversing		3	
Working	6	Transmission drive engaged smoothly from rest		1	
	7	Travel speed matches ground type and conditions		2	
	8	Gear ratios match ground speed		1	
	9	Tractor positioning within 3 attempts when connecting trailer		2	
	10	Reversing into confined space within 3 attempts		2	
	11	Sequence of using hydraulic controls		1	
	12	Smooth use of steering and braking controls		1	
Not exceeded eight penalties			Total penalties		
					Achieved / Not achieved