

Advanced technical test - Practical Industrial forklift truck - A16



Resources required - Additional

	<ul style="list-style-type: none">• The forklift must have a rated lifting capacity of at least 2 tonnes• The high level load placing must be at least 85% of the forklift's full rated height
--	---

Activity instructions - Additional

	<ul style="list-style-type: none">• Reverse the forklift up to a structure (unaided)
--	--

Activity measurements - Additional

Reversing to structure dimensions	<ul style="list-style-type: none">• Within 200 mm
Test timings	<ul style="list-style-type: none">• The test must be completed within 1 hour and 10 minutes

Advanced technical test - Practical

Industrial forklift truck - A16

Basic details

Test ref:	Candidate name:
Tester name:	Candidate ref:
Tester ref:	Date of test:
Make and model:	Start time of test:
	Duration:

Mandatory	Correctly carried out during the test?	Y/N
Preparing	1 All pre-start and running checks (or responses to relevant questions)	
Travelling	2 Forklift set for travel	
	3 Restrictions cleared	
	4 Seat belt worn	
	5 Limbs and body kept within confines of cab/frame (when travelling)	
	6 Straight line kept during reversing activity	
	7 Loads secure on forks	
	8 Encountered hazards cleared	
	9 Reversed up to structure within specification	
	Setting up	10 Allocated area checked and clear of hazards prior to lifting
11 Loads assessed for weight and condition prior to lifting		
12 Forks spaced to match loads		
13 Forklift level prior to lifting or placing loads		
Working	14 SWL not exceeded at all times	
	15 Machine's stability maintained at all times	
	16 Loads/pallets not damaged during operations	
	17 Sequence of loads placed and removed onto and from truck bed	
	18 Parking brake applied and neutral selected before lifting and placing loads	
	19 Undercut loads	
Completing	20 Loads left safe and secure	
Shutdown	21 All shut down and securing procedures	
Other	22 Legislation, manufacturers' and health and safety requirements complied with	
	23 Test completed within the given time	

All of these items must be awarded Achieved / Not achieved

Faults	Candidate incorrectly carried out the following:	Fault	Mark	Penalty
Travelling & manoeuvring	1 Forklift mounting and dismounting		1	
	2 Identified information from the Operator's Manual		2	
	3 Full observation before moving and reversing		3	
	4 Full observation whilst travelling		2	
	5 Travel speed matched to ground conditions and type		1	
	6 All loads placed at the given points within the given tolerance		2	
	7 Forks or loads kept low but clear of the ground during travel		2	
	8 Position and set the forklift when lifting or placing loads		2	
Working tasks	9 Loads entered and exited cleanly		1	
	10 Loads heeled whilst travelling		2	
	11 Loads lowered within 1 metre after removing from truck bed		1	
	12 Sequence of using hydraulic/lifting controls		2	
	13 Smooth use of the steering, braking, transmission and hydraulic controls		1	
Not exceeded five penalties		Total penalties		
<input type="checkbox"/> Achieved / Not achieved <input type="checkbox"/>				